PROPOSAL FOR THE EXTENSION OF TENDER PERIOD FOR CONTRACT WORKS WHICH ARE NOT COMPLETE WITH IN DUE DATE

SL NO.	DETAILS	:	DESCRIPTION
1.	Name of Work	:	Renovation & additional Construction of RR Nagar Constituency MLA office BBMP RR Nagara. Division Executive Engineer & Yeshavanthapura Sub division Assistant Executive Engineer office behind Chowdeshwari Bus stop JP park & Construction of Compound wall in front of JP park in ward No. 17
2.	Amount of Sanctioned Estimate	:	300.00 lakhs.
3.	Administrative approval and Technical sanction(Authority with No and Date)		AS NO:- EE(P)/RRN/AS No/23/18-19 dt:02/03/2019 TS NO:-CE/RRN/TS No/329/18-19 dt:05/03/2019
4.	Entrustment Amount Rs.	:	336.46 lakhs.
5.	Name of Contractor Consultancy firm	:	Sri. M. Lakshmanraju.
6.	Agreement No. & date	:	EE(P)/RRN/Ag No/07/19-20 dt: 15/07/2019
7.	Work order No. & date Letter of indent No. & Date	:	(EE(P))/RRN/WO. No/14/19-20 dt: 30/05/2019
8.	Time fixed for completion	:	365 days.
9.	Date of application from the Contractor/Consultancy Firm requesting for Extension	:	
10.	Date of receipt of application in sub division	:	
11.	Whether time extended	:	Yes.
12.	Progress achieved by the Contractor/Consultancy firm during the original period Programme (Rs. in Lakhs) : 1. ¼Time 2. ½ time 3. ¾ time	:	70% NIL NIL NIL
	4.Completed Cost of work within the stipulated period (Measurement already recorded)	:	235.00 lacks
	5.Upto date progress	:	70% nearing Completion
13.	Due date from the Start of the work	:	30/05/2019
14.	Original Due date of completion of the work	:	30/08/2020
15.	Probable Date of completion of the work	:	30/3/2021

Scanned by CamScanner

16.	Progress achieved during first extension	:	30%
17.	Time extension for which days applied	:	207 days
18.	Time extension recommended	:	Yes
19.	Whether original application of contractor/consultancy Firm enclosed	:	Yes
20.	The balance work to be executed	:	30%
21.	Approximate time required for completion of work	:	30/3/2024
22.	Work charge establishment expenditure incurred after expiry of the due date of completion	:	—
23.	Whether notice issued as per clause-2 of agreement. If so No:	:	- Yes -
24.	Whether reply received. If so what action Contractor Consultancy firm has taken	:	- Yes -
25.	Remarks of Asst. Executive Engineer	:	The delay in Carry out the work is delayed due to Covid-19 lockdown. EOT is Recommended up to 30/03/2024 without penalty.

Assistant.Engineer
Rajarajeshwari Nagara Projects
Bruhat Bangalore Mahanagara Palike

Assistant.Executive Engineer
Rajarajeshwari Nagara Projects
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Project division
RR nagara zone,
BBMP

Scanned by CamScanner